

Concrete Pour Readiness Checklist

Once the truck starts, every mistake is permanent. Walk this before you order.

PROJECT / SITE

DATE

COMPLETED BY

REINFORCEMENT

- ☐ Reo placed to the drawing and revision current
- ☐ Cover confirmed — bar chairs, spacers, no displacement
- ☐ Laps and splices per detail
- ☐ Starter bars and dowels set and secured
- ☐ Reo inspection signed off

EMBEDS AND PENETRATIONS

- ☐ Cast-ins, ferrules and anchors set and surveyed
- ☐ Penetrations, box-outs and sleeves formed and fixed
- ☐ Services conduit and pit locations confirmed
- ☐ Set-out checked against the drawing, not against yesterday

FORMWORK AND SUPPORT

- ☐ Formwork complete, tight, clean and released
- ☐ Falsework and props to the temporary works design
- ☐ Backprops in place from the level below where required
- ☐ Deck loading understood — stacked material moved off
- ☐ Formwork and falsework certified by the responsible person

POST-TENSIONING (IF APPLICABLE)

- ☐ Ducts, anchors and tendons placed and verified
- ☐ Profiles and chair heights checked
- ☐ Stressing sequence and exclusion zones planned

GATES AND APPROVALS

- ☐ Engineer hold point released — in writing
- ☐ Pre-pour inspection completed and recorded
- ☐ Any open NCR on this element closed

LOGISTICS

- ☐ Mix, slump, additives and volume confirmed with the plant
- ☐ Pump booked, sited, and boom reach checked
- ☐ Crane window agreed if kibbling
- ☐ Crew, finishers and curing plan in place
- ☐ Weather — heat, wind, rain contingency agreed
- ☐ Wash-out location agreed and contained

This is the checklist. The controlled version — with risk assessment, control measures, sign-offs and a **live QR record** that proves which revision you are holding — is part of the Obras document system.

obrasonsite.com.au