

Site HSE Inspection Checklist

The weekly walk. Written to find things, not to tick boxes.

PROJECT / SITE

DATE

COMPLETED BY

ACCESS AND EDGES

- ☐ Perimeter secure, gates controlled
- ☐ Edge protection continuous and undamaged
- ☐ Penetrations and voids covered, fixed and marked
- ☐ Stairs, ramps and walkways clear and lit
- ☐ Scaffold tagged, current, and not modified without authority

PLANT AND TRAFFIC

- ☐ Plant and pedestrian separation maintained
- ☐ Spotters used where required
- ☐ Reversing, blind spots and no-go zones controlled
- ☐ Plant pre-starts completed and faults actioned
- ☐ Loads, lifting gear and rigging in good order

SERVICES AND ENERGY

- ☐ Electrical leads off the ground, tested and tagged
- ☐ RCDs in use and tested
- ☐ Overhead and underground services identified and protected
- ☐ Isolations tagged and registered

HEALTH HAZARDS

- ☐ Dust and silica controls in use where cutting or grinding
- ☐ Chemicals stored correctly with SDS available
- ☐ Noise controls and hearing protection where required
- ☐ Heat, hydration and shade arrangements

EMERGENCY

- ☐ Muster point clear, signed and known
- ☐ First aid kit stocked and accessible
- ☐ Emergency contacts current and displayed
- ☐ Fire equipment in place, serviced and unobstructed
- ☐ Rescue arrangements for height and confined space work

CLOSE OUT

- ☐ Findings recorded with a photograph where useful
- ☐ Every finding has an owner and a due date
- ☐ Previous inspection findings checked — actually closed

This is the checklist. The controlled version — with risk assessment, control measures, sign-offs and a **live QR record** that proves which revision you are holding — is part of the Obras document system.

obrasonsite.com.au